الجزيرة للحفريات ذ.م.م
Al Jazeerah Drilling L.L.C.

MINUTES OF MEETING

PURPOSE OF MEETING: Management Review Meeting	Date: 25.01.2025
Venue: Ramaqiya Project Meeting Room	**MOM No:** AJ/MoM/01/MRM

Participants

Present

Waseem Al Sawan	Allam Sawan	Nasir Ali Khan	
Awni Sawan	Islam Elfil	Muhammed Azeem	
Ahmed Juaidi	Ahmed Amer	Ahmed Shawaf	
Yaser Rahma			

Topics Discussed

ItemNo.	Issues / Action item	Action Party	Due Date	Status (open / closed / info)
Project Status				
JP-102 (Houma to Falaj)	**Contract Value:** 105,550,184.00 **Project Duration:** 8 Months **Project Commencement Date:** 10.02.2025 **Project completion Date:** 10.08.2025 **NOC Status:** 100% **Project Status:** In Progress.	Eng. Murad		
JP-103 (Nasseriya)	**Contract Value:** 10,600,000.00 **Project Duration:** 12 Months **Project Commencement Date:** 15-01-2025 **Project completion Date:** 15-01-2026 **NOC Status: 100%** **Project Status: :** In Progress	Eng. Amr		
JP-104 (Zubair)	**Contract Value:** 19,559,374.00 **Project Duration:** 12 Months **Project Commencement Date:** 31-03-2025 **Project completion Date:** 31-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Osama		
Tender:				

	1.			
I. Next Meeting (Bi-Weekly)				
I.01	Next meeting to schedule on 25.04.2025			

الجزيرة للحفريات ذ.م.م
Al Jazeerah Drilling L.L.C.

MINUTES OF MEETING

PURPOSE OF MEETING: Management Review Meeting	Date: 25.04.2025
Venue: Ramaqiya Project Meeting Room	**MOM No:** AJ/MoM/02/MRM

Participants

Present

Waseem Al Sawan	Allam Sawan	Nasir Ali Khan	
Awni Sawan	Islam Elfil	Muhammed Azeem	
Ahmed Juaidi	Ahmed Amer	Ahmed Shawaf	
Yaser Rahma			

Topics Discussed

ItemNo.	Issues / Action item	Action Party	Due Date	Status (open / closed / info)
Project Status				
JP-102 (Houma to Falaj)	**Contract Value:** 105,550,184.00 **Project Duration:** 8 Months **Project Commencement Date:** 10.02.2025 **Project completion Date:** 10.08.2025 **NOC Status:** 100% **Project Status:** In Progress.	Eng. Murad		
JP-103 (Nasseriya)	**Contract Value:** 10,600,000.00 **Project Duration:** 12 Months **Project Commencement Date:** 15-01-2025 **Project completion Date:** 15-01-2026 **NOC Status: 100%** **Project Status: :** In Progress	Eng. Amr		
JP-104 (Zubair)	**Contract Value:** 19,559,374.00 **Project Duration:** 12 Months **Project Commencement Date:** 31-03-2025 **Project completion Date:** 31-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Osama		
Tender:				

JP-105 (Maliha STP)	**Contract Value:** 21,712,813.00 **Project Duration:** 12 Months **Project Commencement Date:** 16-03-2025 **Project completion Date:** 16-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Omar		
JP-106 (Maliha STP)	**Contract Value:** 39,287,187.00 **Project Duration:** 12 Months **Project Commencement Date:** 20-03-2025 **Project completion Date:** 20-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Shawaf		
	1.			
I. Next Meeting (Bi-Weekly)				
I.01	Next meeting to schedule on 25.08.2025			

الجزيرة للحفريات ذ.م.م
Al Jazeerah Drilling L.L.C.

MINUTES OF MEETING

PURPOSE OF MEETING: Management Review Meeting	Date: 25.08.2025
Venue: Ramaqiya Project Meeting Room	**MOM No:** AJ/MoM/03/MRM

Participants

Present

Waseem Al Sawan	Allam Sawan	Nasir Ali Khan	
Awni Sawan	Islam Elfil	Muhammed Azeem	
Ahmed Juaidi	Ahmed Amer	Ahmed Shawaf	
Yaser Rahma			

Topics Discussed

ItemNo.	Issues / Action item	Action Party	Due Date	Status (open / closed / info)
Project Status				
JP-102 (Houma to Falaj)	**Contract Value:** 105,550,184.00 **Project Duration:** 8 Months **Project Commencement Date:** 10.02.2025 **Project completion Date:** 10.08.2025 **NOC Status:** 100% **Project Status:** In Progress.	Eng. Murad		
JP-103 (Nasseriya)	**Contract Value:** 10,600,000.00 **Project Duration:** 12 Months **Project Commencement Date:** 15-01-2025 **Project completion Date:** 15-01-2026 **NOC Status: 100%** **Project Status: :** In Progress	Eng. Amr		
JP-104 (Zubair)	**Contract Value:** 19,559,374.00 **Project Duration:** 12 Months **Project Commencement Date:** 31-03-2025 **Project completion Date:** 31-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Osama		
Tender:				

JP-105 (Maliha STP)	**Contract Value:** 21,712,813.00 **Project Duration:** 12 Months **Project Commencement Date:** 16-03-2025 **Project completion Date:** 16-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Omar		
JP-106 (Maliha Netwrok)	**Contract Value:** 39,287,187.00 **Project Duration:** 12 Months **Project Commencement Date:** 20-03-2025 **Project completion Date:** 20-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Shawaf		
JP-106 (Zubair)	**Contract Value:** 645,000,000.00 **Project Duration:** 18 Months **Project Commencement Date:** 17-07-2025 **Project completion Date:** 08-01-2028 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-108 (Jabal Deem)	**Contract Value:** 44,284,828.00 **Project Duration:** 12 Months **Project Commencement Date:** 14-08-2025 **Project completion Date: 14**-08-2028 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		

JP-109 (Maints. Works)	**Contract Value:** 31,136,400.00 **Project Duration:** 12 Months **Project Commencement Date: 28**-08-2025 **Project completion Date: 28**-08-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
	1.			
I. Next Meeting (Bi-Weekly)				
I.01	Next meeting to schedule on 25.12.2025			

الجزيرة للحفريات ذ.م.م
Al Jazeerah Drilling L.L.C.

MINUTES OF MEETING

PURPOSE OF MEETING: Management Review Meeting	Date: 25.12.2025
Venue: Ramaqiya Project Meeting Room	**MOM No:** AJ/MoM/04/MRM

Participants

Present

Waseem Al Sawan	Allam Sawan	Nasir Ali Khan	
Awni Sawan	Islam Elfil	Muhammed Azeem	
Ahmed Juaidi	Ahmed Amer	Ahmed Shawaf	
Yaser Rahma			

Topics Discussed

ItemNo.	Issues / Action item	Action Party	Due Date	Status (open / closed / info)
Project Status				
JP-102 (Houma to Falaj)	**Contract Value:** 105,550,184.00 **Project Duration:** 8 Months **Project Commencement Date:** 10.02.2025 **Project completion Date:** 10.08.2025 **NOC Status:** 100% **Project Status:** In Progress.	Eng. Murad		
JP-103 (Nasseriya)	**Contract Value:** 10,600,000.00 **Project Duration:** 12 Months **Project Commencement Date:** 15-01-2025 **Project completion Date:** 15-01-2026 **NOC Status: 100%** **Project Status: :** In Progress	Eng. Amr		
JP-104 (Zubair)	**Contract Value:** 19,559,374.00 **Project Duration:** 12 Months **Project Commencement Date:** 31-03-2025 **Project completion Date:** 31-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Osama		
Tender:				

JP-105 (Maliha STP)	**Contract Value:** 21,712,813.00 **Project Duration:** 12 Months **Project Commencement Date:** 16-03-2025 **Project completion Date:** 16-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Omar		
JP-106 (Maliha Network)	**Contract Value:** 39,287,187.00 **Project Duration:** 12 Months **Project Commencement Date:** 20-03-2025 **Project completion Date:** 20-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Shawaf		
JP-106 (Zubair)	**Contract Value:** 645,000,000.00 **Project Duration:** 18 Months **Project Commencement Date:** 17-07-2025 **Project completion Date:** 08-01-2028 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-108 (Jabal Deem)	**Contract Value:** 44,284,828.00 **Project Duration:** 12 Months **Project Commencement Date:** 14-08-2025 **Project completion Date: 14**-08-2028 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		

JP-109 (Maints. Works)	**Contract Value:** 31,136,400.00 **Project Duration:** 12 Months **Project Commencement Date: 28**-08-2025 **Project completion Date: 28**-08-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-110 (Water Network)	**Contract Value:** 39,947,920.00 **Project Duration:** 12 Months **Project Commencement Date: 26**-09-2025 **Project completion Date: 26**-09-2028 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-111 (Water Network)	**Contract Value:** 5,845,365.00 **Project Duration:** 10 Months **Project Commencement Date:** 06-10-2025 **Project completion Date: 06**-08-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-113 (Water Network)	**Contract Value:** 8,257,260.00 **Project Duration:** 12 Months **Project Commencement Date:** 13-10-2025 **Project completion Date: 14**-10-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		

JP-114 (Water Network)	**Contract Value:** 2,463,410.00 **Project Duration:** 10 Months **Project Commencement Date:** 12-12-2025 **Project completion Date: 12**-10-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-115 (Layyah Plant)	**Contract Value:** 2,600,000.00 **Project Duration:** 10 Months **Project Commencement Date:** 23-12-2025 **Project completion Date: 23**-10-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
	1.			
I. Next Meeting (Bi-Weekly)				
I.01	Next meeting to schedule on 25.04.2026			

MINUTES OF MEETING

PURPOSE OF MEETING: Management Review Meeting	Date: 25.04.2026
Venue: Ramaqiya Project Meeting Room	**MOM No:** AJ/MoM/05/MRM

Participants

Present

Waseem Al Sawan	Allam Sawan	Nasir Ali Khan	
Awni Sawan	Islam Elfil	Muhammed Azeem	
Ahmed Juaidi	Ahmed Amer	Ahmed Shawaf	
Yaser Rahma			

Topics Discussed

ItemNo.	Issues / Action item	Action Party	Due Date	Status (open / closed / info)
Project Status				
JP-102 (Houma to Falaj)	**Contract Value:** 105,550,184.00 **Project Duration:** 8 Months **Project Commencement Date:** 10.02.2025 **Project completion Date:** 10.08.2025 **NOC Status:** 100% **Project Status:** In Progress.	Eng. Murad		
JP-103 (Nasseriya)	**Contract Value:** 10,600,000.00 **Project Duration:** 12 Months **Project Commencement Date:** 15-01-2025 **Project completion Date:** 15-01-2026 **NOC Status: 100%** **Project Status: :** Completed	Eng. Amr		
JP-104 (Zubair)	**Contract Value:** 19,559,374.00 **Project Duration:** 12 Months **Project Commencement Date:** 31-03-2025 **Project completion Date:** 31-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Osama		
Tender:				

JP-105 (Maliha STP)	**Contract Value:** 21,712,813.00 **Project Duration:** 12 Months **Project Commencement Date:** 16-03-2025 **Project completion Date:** 16-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Omar		
JP-106 (Maliha STP)	**Contract Value:** 39,287,187.00 **Project Duration:** 12 Months **Project Commencement Date:** 20-03-2025 **Project completion Date:** 20-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Shawaf		
JP-106 (Zubair)	**Contract Value:** 645,000,000.00 **Project Duration:** 18 Months **Project Commencement Date:** 17-07-2025 **Project completion Date:** 08-01-2028 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-108 (Jabal Deem)	**Contract Value:** 44,284,828.00 **Project Duration:** 12 Months **Project Commencement Date:** 14-08-2025 **Project completion Date: 14**-08-2028 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		

JP-109 (Maints. Works)	**Contract Value:** 31,136,400.00 **Project Duration:** 12 Months **Project Commencement Date: 28**-08-2025 **Project completion Date: 28**-08-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-110 (Water Network)	**Contract Value:** 39,947,920.00 **Project Duration:** 12 Months **Project Commencement Date: 26**-09-2025 **Project completion Date: 26**-09-2028 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-111 (Water Network)	**Contract Value:** 5,845,365.00 **Project Duration:** 10 Months **Project Commencement Date:** 06-10-2025 **Project completion Date: 06**-08-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-113 (Water Network)	**Contract Value:** 8,257,260.00 **Project Duration:** 12 Months **Project Commencement Date:** 13-10-2025 **Project completion Date: 14**-10-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		

JP-114 (Water Network)	**Contract Value:** 2,463,410.00 **Project Duration:** 10 Months **Project Commencement Date:** 12-12-2025 **Project completion Date: 12**-10-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-115 (Layyah Plant)	**Contract Value:** 2,600,000.00 **Project Duration:** 10 Months **Project Commencement Date:** 23-12-2025 **Project completion Date: 23**-10-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-116 (Rifa Water Network)	**Contract Value:** 194,000,000.00 **Project Duration:** 18 Months **Project Commencement Date:** 10-02-2026 **Project completion Date: 04**-08-2027 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		

	1.			
I. Next Meeting (Bi-Weekly)				
I.01	Next meeting to schedule on 25.08.2026			

MINUTES OF MEETING

PURPOSE OF MEETING: Management Review Meeting	Date: 25.08.2026
Venue: Ramaqiya Project Meeting Room	**MOM No:** AJ/MoM/05/MRM

Participants

Present

Waseem Al Sawan	Allam Sawan	Nasir Ali Khan	
Awni Sawan	Islam Elfil	Muhammed Azeem	
Ahmed Juaidi	Ahmed Amer	Ahmed Shawaf	
Yaser Rahma			

Topics Discussed

ItemNo.	Issues / Action item	Action Party	Due Date	Status (open / closed / info)
Project Status				
JP-102 (Houma to Falaj)	**Contract Value:** 105,550,184.00 **Project Duration:** 8 Months **Project Commencement Date:** 10.02.2025 **Project completion Date:** 10.08.2025 **NOC Status:** 100% **Project Status:** In Progress.	Eng. Murad		
JP-103 (Nasseriya)	**Contract Value:** 10,600,000.00 **Project Duration:** 12 Months **Project Commencement Date:** 15-01-2025 **Project completion Date:** 15-01-2026 **NOC Status: 100%** **Project Status: :** Completed	Eng. Amr		
JP-104 (Zubair)	**Contract Value:** 19,559,374.00 **Project Duration:** 12 Months **Project Commencement Date:** 31-03-2025 **Project completion Date:** 31-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Osama		
Tender:				

JP-105 (Maliha STP)	**Contract Value:** 21,712,813.00 **Project Duration:** 12 Months **Project Commencement Date:** 16-03-2025 **Project completion Date:** 16-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Omar		
JP-106 (Maliha Network)	**Contract Value:** 39,287,187.00 **Project Duration:** 12 Months **Project Commencement Date:** 20-03-2025 **Project completion Date:** 20-03-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Shawaf		
JP-106 (Zubair)	**Contract Value:** 645,000,000.00 **Project Duration:** 18 Months **Project Commencement Date:** 17-07-2025 **Project completion Date:** 08-01-2028 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-108 (Jabal Deem)	**Contract Value:** 44,284,828.00 **Project Duration:** 12 Months **Project Commencement Date:** 14-08-2025 **Project completion Date: 14**-08-2028 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		

JP-109 (Maints. Works)	**Contract Value:** 31,136,400.00 **Project Duration:** 12 Months **Project Commencement Date: 28**-08-2025 **Project completion Date: 28**-08-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-110 (Water Network)	**Contract Value:** 39,947,920.00 **Project Duration:** 12 Months **Project Commencement Date: 26**-09-2025 **Project completion Date: 26**-09-2028 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-111 (Water Network)	**Contract Value:** 5,845,365.00 **Project Duration:** 10 Months **Project Commencement Date:** 06-10-2025 **Project completion Date: 06**-08-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-113 (Water Network)	**Contract Value:** 8,257,260.00 **Project Duration:** 12 Months **Project Commencement Date:** 13-10-2025 **Project completion Date: 14**-10-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		

JP-114 (Water Network)	**Contract Value:** 2,463,410.00 **Project Duration:** 10 Months **Project Commencement Date:** 12-12-2025 **Project completion Date: 12**-10-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-115 (Layyah Plant)	**Contract Value:** 2,600,000.00 **Project Duration:** 10 Months **Project Commencement Date:** 23-12-2025 **Project completion Date: 23**-10-2026 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-116 (Rifa Water Network)	**Contract Value:** 194,000,000.00 **Project Duration:** 18 Months **Project Commencement Date:** 10-02-2026 **Project completion Date: 04**-08-2027 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		
JP-112 (Muwafjeh Water Network)	**Contract Value:** 9,490,865.00 **Project Duration:** 10 Months **Project Commencement Date:** 27-08-2026 **Project completion Date: 27**-06-2027 **NOC Status: 100%** **Project Status:** In progress	Eng. Ahmed		

	1.			
I. Next Meeting (Bi-Weekly)				
I.01	Next meeting to schedule on 25.12.2026			