KURITA (KASA) CONFINED SPACE WORK PERMIT

Plant Location: _____	**CONFINED SPACE WORK PERMIT**	Confined Space Permit No: _____ Issue Date _____

TO BE FILLED BY CONTRACTOR

CONTRACTOR _____ AREA OF WORK _____ WORK
STARTING DATE _____ TIME _____ WORK ENDING DATE _____ TIME _____
DESCRIPTION OF THE WORK _____
_____
WORK EQUIPMENT _____
Stand-by (watchman) Name_____ Fire Watchman Name _____
Stand-by (watchman) Name shall record in/out of personnel; No one is allowed to enter without the presence of the Stand-by Wwatchman
Contractor receiving Permit _____ Date Time Contractor
performing Work _____ Date Time

TO BE FILLED BY OWNER (ISSUER)

Has the equipment to be:	YES	NO	CHK	OTHER:	YES	NO	CHK
Depressurized				Are sewer, drain properly secured			
Drained				Is Site clear from combustible			
Isolated by Lockout Tagout				Is Fire Protection required			
Water flushed				Is Fire Watch required			
Ventilated by natural/mechanical				Is Gas Tester required			
Purged with inert gas/steam				Specify how often gas tester is required			
Is power cable to be disconnected				Is air blower required			
Is wind direction to be considered				Are warning notice/area restriction required			
Other special precautions to be taken:							

INDIVIDUAL PROTECTION EQUIPMENT:

□ Helmet □ Hear Protectors □ Gas Mask □ Safety Gloves □ Welder's Face Protection
□ Emergency Respirator □ Safety Shoes □ Rubber Safety Boots □ Safety Glasses
□ Welder's Apron □ Goggles □ Anti-Dust Overalls □ H2S Mask □ Special Work Clothes
□ Safety Belts □ Safety Harness □ Double Safety Harness □ Dust Mask □ ___ □
□ _____ □ _____

COMMON PROTECTION EQUIPMENT _____

OTHER SAFETY MEASURES _____

ISSUING SIGNATURE Date _____ Time

GAS ANALYSYS TEST	DATE	TIME	DATE	TIME	DATE	TIME	DATE	TIME
COMBUSTIBLE								
TOXIC H2S								
Oxygen (O2)								
OTHERS								

Signature Authority Gas Tester:

Site Preparation completed and work can commence Issuer Signature	I understand the precaution to be taken as described above Receiver Signature

CLOSURE

The Wwork is completed and working area cleared _____ Receiver Signature	The Site has been checked and working Area accepted _____ Issuer Signature